Mersey Gateway Project Programme - Stages 3 to 5 ("Optimistic")					
ID	Task Name	Duration	Start	Finish Predecessors	2009 2010 2011 2012 2013 2014 2015 F M A M J J A S O N D J F M A M J J A S
1	PROJECT PLAN STAGE 2 (EN	D OF) 336 day	ys Tue 19/05/09	9 Tue 31/08/10	
2	STATUTORY POWERS	336 day	ys Tue 19/05/0	9 Tue 31/08/10	
3 🗸	Start of Public Inquiry	0 da	ys Tue 19/05/09	9 Tue 19/05/09	◆Start of Public Inquiry
4 🗸	Public Inquiry	52 da	ys Tue 19/05/09	9 Wed 29/07/09 3	
5 🗸	Close of Public Inquiry	0 da	ys Wed 29/07/0	9 Wed 29/07/09 4	Close of Public inquiry
6	Inspector writes repor	122 da	ys Thu 30/07/09	9 Fri 15/01/10	Inspector writes report
7	PINS sends report to	ofT 0 day	ys Fri 15/01/1	0 Fri 15/01/10 6	PINS sends report to DfT
8	TWA Unit review for S	oS decision (for end 95 day	ys Mon 18/01/1	0 Fri 28/05/10 7	TWA Unit review for SoS decision (for end May "quick decision")
9	SoS's decision	0 da	ys Fri 28/05/1	0 Fri 28/05/10 8	SoS's decision
10	Statutory challenge pe	riods (vary) (RUCO i: 67 day	ys Mon 31/05/1	0 Tue 31/08/10 9	Statutory challenge periods (vary) (RUCO is longest)
11	Confirmation of orders	0 da	ys Tue 31/08/1	0 Tue 31/08/10 10	Confirmation of orders
12				T 00/10/15	
13	PROJECT PLAN STAGE 3	1612 day	-		
14	DIT MSB CONDITIONAL		-		
15					Submit first draft OBC to DfT
16	Develop and finalise (-	-		Develop and finalise OBC / dialogue with DfT
17	Final OBC submission				
18	Final DfT review of Of		-		Final DfT review of OBC
19 20	HBC check effect of S		-		Investment Decision Committee (for 'subject to orders' approval)
20	HBC check effect of S Investment Decision (-		HBC check effect of SoS decision / orders / planning
21					Investment Decision Committee (approval in principle)
22	DfT Minister (approva		-		DfT Minister (approval in principle)
23	HMT Chief Secretary Confirmation of Condi		-		HMT Chief Secretary (approval in principle)
25	GATEWAY 2 - PROCURE		-	-	Confirmation of Conditional Approval (DfT)
		5 da	-		Galeway Review 2
26	PRG 1st STAGE REVIEW	36 day	·		Cateway neview 2
28		0 da			Submit OBC to PRG
29	PRG Review period (r		-		PRG Review period (min 7 weeks)
30		,	-		PRG 1st Stage Review (Meeting on 3rd Tuesday)
	Tuesday)		,		
31	PROCUREMENT PROCE		Mon 01/03/10		
32			·		PROCUREMENT STAGE 1: Planning and preparation
33			-		PROCUREMENT STAGE 2: OJEU Notice and Prequalification period (bidders)
34	PROCUREMENT ST		-		PROCUREMENT STAGE 3: Selection of bidders (prequal evaluation)
35	PROCUREMENT ST/	-	·		PROCUREMENT STAGE 4.1: Dialogue Stage 1 (ITPD)
36	PROCUREMENT ST	-	-		PROCUREMENT STAGE 4.2: Dialogue Stage 2 (ITCD)
37	PROCUREMENT ST		·		PROCUREMENT STAGE 5: Submission of Final Tenders
38	PROCUREMENT ST		-		
39	Select Preferred Bidd			-	Select Preferred Bidder
40	PROCUREMENT ST		-		PROCUREMENT STAGE 7: Preferred Bidder to Contract Award
41	CONTRACT AWARD		-		CONTRACT AWARD (Financial Close)
42	DfT FINAL APPROVALS	90 day			
43	Prepare Final Busines				DfT final funding approval (to proceed to Pref Bidder)
44	Submit Final Busines		-		Submit Final Business Case (bid for Final Approval) (6 weeks before FC)
45	DfT review	30 day	-		
40	DfT Final Approval	0 da			
47	GATEWAY 3 - INVESTME				DfT Final Approval GATEWAY 3 - INVESTMENT DECISION
40	Gateway Review 3	5 day	·		GATEWAY 3 - INVESTMENT DECISION
50	PROJECT PLAN STAGE				
51					Acquisitions by agreement
52	GVD process and CP		-		-GVD process and CPO'd acquisitions
53	Land assembly compl		-		Land assembly completion
54	Construction period (3		-		
55		, , , , , , , , , , , , , , , , , , , ,			
56	PROJECT PLAN STAGE 5: OF	ERATION (START) 0 day	ys Tue 06/10/1	5 Tue 06/10/15 41	
57	Scheme Opening	0 day	-	5 Tue 06/10/15 54	sc
	Task		Split	Progress	Milestone Summary Project Summary External Tasks Deadline Deadline